

Institution Mixte Mont-Des-Oliviers de Gros-Morne

(IMMO)

Route Nationale 5, Impasse Majuste Gros-Morne

Phones : (509) 36995209 / 36723335 / 34418234

Project Sheet

Project name : Construction a kitchen school.

Open date : February 11th, 2013

Start planed : February 11th, 2013

Finish date actual : March 22, 2013

Description (Why)

We need to built a kitchen for school. Why ? For preparing the food in the best condition Sanitaire for children, teachers and so one.

The materials requests.

| Materials | Qte | Px unit (\$HT) | Px Total (\$ HT) |
|----------------------------------|------------|------------------------|--------------------------|
| Blocs # 15 | 500 | \$ 5.20 | \$ 2,600.00 |
| Cements / Sacs | 50 | \$ 70.00 | \$ 2,500.00 |
| Sand (Sable) | 5 Tnick | \$ 300.00 | \$ 1,500.00 |
| Windoors | 4 | \$ 500.00 | \$ 2,000.00 |
| Tin (Tôles) | 70 | \$ 60.00 | \$ 4,200.00 |
| Nails / Lbs | 30 | \$ 20.00 | \$ 600.00 |
| Doors/Fence | 2 | \$ 1,500.00 | \$ 3,000.00 |
| Wood | 3 Douz. | \$ 300.00 | \$ 900.00 |
| Water per Recipiender | 20 | \$ 15.00 | \$ 300.00 |
| Salaries boss | 4 | \$ 130.00 per day X 6 | \$ 3,120.00 |
| Helping boss | 6 | \$ 50.00 per day X 6 | \$ 1,800.00 |
| Rent (Location) materal capenter | ? | \$1,000.00 | \$ 1,000.00 |
| TOTAL | 694 | \$ 39,520.00 | \$ 23,520.00 |

Total cost estimate \$ US _____ 2.793.34

Total cost actual \$ US _____ 2,793.34

Time planed: We planed 1 month plus 11 doing 41 days.

Details:

The kitchen added together with the cafeteria of school. We need the materials required to finish in the interest of children and teachers.

Approval Balance by Mission Und Bastelgruppe is: \$ 2,793.34 USD

Project approval: PETER Koerfer

Project start execution: CELXANT Fénelon